COMPLETION REPORT

1	Name of the work	Improvements to drains at 8th B cross road Difence Colony (Eshwara Temple road) in ward No 14 Bagalagunte.
2	Sanctioned Estimate No. & Date	T.S.No: BE/DD/209/14-15 dt 7.2.2015
3	Head of Account which is chargeable	Plan 1771
4	Instrument Order NO. & Date	WOMO BE/DD/240/14-15 dt 9.2.2015
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No 830 Pno 82936 to 82940
8	Check Measurement of the Asst	MB No 830 Page 82936 TO 40
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	J.E. (DSD)
	b) Asst. Exe Engineer	AEE (DSD)

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00 Lakhs	987058-00	—	

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073